

SCHEDULE

CY 2013

CY 2014

CY 2015

PHASE	Start	Finish	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	
SCWD Phase I (PCH+)																														
1 Completed Design	Sat 6/1/13	Sat 6/1/13																												
2 Award Project	Thu 7/25/13	Thu 7/25/13																												
3 Construction	Sun 9/15/13	Fri 2/14/14																												
			SCWD PCH+ CONSTRUCTION																											
City Initial Phase (PCH+)																														
4 Design Revisions - Phomas/Roma	Wed 2/20/13	Fri 6/14/13																												
5 City Review of Plans	Mon 6/17/13	Wed 7/3/13																												
6 Utility Company Review	Mon 6/17/13	Fri 7/26/13																												
7 SOOSE Street Light Design	Mon 4/8/13	Fri 6/28/13																												
8 Final Design Plans - Roma/Phomas	Mon 7/8/13	Fri 8/9/13																												
9 Specifications - In House/Phomas	Mon 3/4/13	Fri 9/6/13																												
10 Final City Review of Plans	Fri 8/9/13	Fri 9/27/13																												
11 City Signal Pole Procurement	Fri 9/27/13	Tue 12/31/13																												
12 Advertise Project	Fri 9/27/2013	Wed 10/30/13																												
13 Bid Date	Wed 10/30/13	Wed 10/30/13																												
14 Council Award Project	Tue 11/19/13	Tue 11/19/13																												
15 Contracts/Mobilization	Tue 11/19/13	Mon 2/2/14																												
16 Construction Period	Mon 2/2/14	Fri 10/13/14																												
			CITY PCH+ CONSTRUCTION																											
SCWD Phase 2 (Del Prado)	Mon 2/17/14	Tue 7/15/14																												
			SCWD DEL PRADO CONSTRUCTION																											
City Final Phase (Del Prado)			PHASE CONSTRUCTION TO START DEPENDENT UPON FUNDING/DEVELOPMENT																											